



**CITY OF LIVONIA
2018 ROAD REPAIR PROGRAM – CONCRETE
PROPOSED CONSTRUCTION SCHEDULE**



October 5, 2018

RECONSTRUCTION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME	FROM	TO	START	FINISH
Bicentennial Dr.	Seven Mile Road	Fire Station #3	October 8	November 2
Brentwood Ave.	Sunnydale Ave.	Wentworth Ave.	Completed	
Fitzgerald St.	Lancaster St.	Sherwood Dr.	Restoration	
Henry Ruff	Nye Rd.	Hoy Rd.	Completed	
Hix Road	Five Mile Road	Lancaster Ave.	Completed	
Kingsbury Ct.	End	Kingsbury Ave.	Completed	
Knolson Ave.	Five Mile Road	Kingsbury Ave.	Completed	
Liverpool St.	15571/15566 Liverpool St.	Sherwood Dr.	Restoration	
Sherwood Dr.	Fitzgerald St.	Liverpool St.	August 27	October 15
Whitby Dr.	Grove Dr.	Six Mile Road	September 14	October 29
Wood Dr.	200' West of Whitby Dr.	Whitby Dr.	October 10	October 29

“**Reconstruction**” includes complete removal of the existing concrete pavement and underlying subbase and placing a new concrete pavement with integral curb and gutter on an aggregate base, with subgrade undercuts, subgrade underdrain installation, drainage structure adjustments, driveway approach replacement, side street approach improvements, ADA ramp upgrades, and pavement striping (if required).

ENGINEER:

ANDERSON, ECKSTEIN AND WESTRICK, INC. (AEW)
Chuck Myslinski
Main Office: (586) 726-1234

CONTRACTOR:

HARD ROCK CONCRETE, INC.
Main Office: (734) 641-3333

CONTACTS:

CITY OF LIVONIA (EMERGENCIES ONLY)
(734) 466-2571 M-F from 8:30 AM to 5:00 PM



**CITY OF LIVONIA
2018 ROAD REPAIR PROGRAM – CONCRETE
PROPOSED CONSTRUCTION SCHEDULE**



October 5, 2018

MAINTENANCE PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME	FROM	TO	START	FINISH
Alpine Dr.	150' S. of Bristol Dr.	600' N. of Bristol Dr.	September 7	October 12
Alexander Ave.	Sunnydale Ave.	Broadmoor Ave.	Completed	
Burton Lane	600' N. of Bristol Dr.	End	September 7	October 22
Henry Ruff	Hoy Road	Five Mile Road	Completed	
Nancy Ave.	Cindy Ave.	Farmington Road	Completed	
Sunbury Ave.	Sunnydale Ave.	Wentworth Ave.	Completed	
Sunnydale Ave.	Alexander Ave.	Sunbury Ave.	Completed	
Taylor Blvd.	End	Five Mile Road	Completed	
Wentworth Ave.	Sunbury Ave.	Brentwood Ave.	Completed	
Wentworth Ave.	Brentwood Ave.	Harrison Ave.	Completed	
Whitby Dr.	Burton Lane	Grove Dr.	October 2	October 29

“**Maintenance**” includes full depth concrete pavement repairs with related subgrade undercutting as needed, drainage structure adjustments, select driveway approach replacement, and joint and crack sealing.

CONTACTS:

ENGINEER:

ANDERSON, ECKSTEIN AND WESTRICK, INC. (AEW)
Chuck Myslinski
Main Office: (586) 726-1234

CONTRACTOR:

HARD ROCK CONCRTE, INC.
Main Office: (734) 641-3333

CITY OF LIVONIA (EMERGENCIES ONLY)
(734) 466-2571 M-F from 8:30 AM to 5:00 PM