



**CITY OF LIVONIA  
2018 ROAD REPAIR PROGRAM – ASPHALT  
PROPOSED CONSTRUCTION SCHEDULE**



**October 5, 2018**

REHABILITATION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
<b>Ann Arbor Trail</b>	Newburgh Road	Lawrence Drive (East Entrance)	Completed	
<b>*Cardwell Avenue</b>	Joy Road	West Chicago Rd.	Completed	
<b>Deering Avenue</b>	Joy Road	End	Completed	
<b>Floral Avenue</b>	Joy Road	End	Completed	
<b>Golfview Drive</b>	Howell Avenue	Five-Mile Road	Completed	
<b>*Harrison Avenue</b>	Six-Mile Road	End	Completed	
<b>Howell Avenue</b>	Woodside Drive	Golfview Drive	Completed	
<b>Morlock Avenue</b>	Parkville Avenue	29085 / 29090 Morlock Avenue	Completed	
<b>*Oakley Avenue</b>	Sunbury Avenue	Harrison Avenue	Completed	
<b>*Roycroft Avenue</b>	Farmington Road	Hubbard Road	Completed	
<b>Parkhurst Avenue</b>	Golfview Drive	Woodside Drive	Completed	
<b>*Stanmoor Drive West</b>	Harrison Avenue	Stanmoor Drive North	Completed	
<b>*Stanmoor Drive North</b>	Six-Mile Road	Stanmoor Drive West	Completed	
<b>*Sunbury Avenue</b>	Jamison Avenue	Oakley Avenue	Completed	
<b>Westbrook Court</b>	Parkhurst Avenue	End	Completed	
<b>*Whitcomb Drive</b>	Harrison Avenue	Stanmoor Drive North	Completed	
<b>Woodside Drive</b>	Howell Avenue	Parkhurst Avenue	Completed	

“**Rehabilitation**” involves milling (grinding) partial depth the existing pavement, crack repairs, curb and gutter repairs and placement of two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.

\*\*“**Rehabilitation**” involves pulverizing the existing pavement, crack repairs and placing two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.

**CONTACTS:**

**PROJECT ENGINEER**

ORCHARD, HILTZ & MCCLIMENT, INC. (OHM)  
Nasrat Nasser – On-Site Inspector (734) 891-2430  
Mitch Master – Construction Engineer (734) 466-4431

**CONTRACTOR**

Nagle Paving Main Office: (248) 553-0600

**CITY OF LIVONIA (EMERGENCIES ONLY)**

(734) 466-2571 M-F from 8:30 AM to 5:00 PM



**CITY OF LIVONIA  
2018 ROAD REPAIR PROGRAM – ASPHALT  
PROPOSED CONSTRUCTION SCHEDULE**



**October 5, 2018**

MAINTENANCE PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Newburgh Road	Laurel Park Drive North	Seven-Mile Road	Completed	

“Maintenance” involves localized full-depth Hot Mix Asphalt (HMA) repairs.

CONCRETE CURB & GUTTER / SIDEWALK RAMP MAINTENANCE				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Ashley Court	St. Martins Avenue	End	Completed	
Bretton Avenue	Liverpool Avenue	Sussex Avenue	Completed	
Fairfax Drive	St. Martins Avenue	Sussex Avenue	Completed	
Liverpool Avenue	Fairfax Drive	Bretton Avenue	Completed	
St. Martins Avenue	Newburgh Road	End	Completed	
Sussex Avenue	Fairfax Drive	Bretton Avenue	Completed	

“Maintenance” involves replacement of deteriorated sections of concrete curb and gutter, upgrade sidewalk ramps to meet ADA compliance.

**CONTACTS:**

**PROJECT ENGINEER**

ORCHARD, HILTZ & MCCLIMENT, INC. (OHM)  
Nasrat Nasser – On-Site Inspector (734) 891-2430  
Mitch Master – Construction Engineer (734) 466-4431

**CONTRACTOR**

Nagle Paving  
Main Office: (248) 553-0600

**CITY OF LIVONIA (EMERGENCIES ONLY)**

(734) 466-2571 M-F from 8:30 AM to 5:00 PM