



**CITY OF LIVONIA
2019 ROAD REPAIR PROGRAM – ASPHALT
PROPOSED CONSTRUCTION SCHEDULE**



July 30, 2019

REHABILITATION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Brookfield Avenue	Five Mile Road	Rayburn Avenue	August 17	September 23
Cavour Avenue	Jamison Avenue	Five Mile Road	Completed	
Elsie Avenue	Middlebelt Road	Garden Avenue	Completed	
Fairfield Avenue	Five Mile Road	Roycroft Avenue	August 17	September 23
Fairfield Avenue	Roycroft Avenue	Rayburn Avenue	August 17	September 23
Gable Avenue	Sunset Blvd.	Flamingo Blvd.	Completed	
Garden Avenue	Jamison Avenue	Five Mile Road	Completed	
*Gill Road	Bretton Avenue	Eight Mile Road	Completed	
Haldane Avenue	Sunset Blvd.	Flamingo Blvd.	Completed	
Haller Avenue	Jamison Avenue	Five Mile Road	Completed	
Jamison Avenue	Middlebelt Road	Garden Avenue	Completed	
Lathers Avenue	Deering Avenue	Curtis Avenue	Completed	
Laurel Court	Laurel Park Drive N.	End	Completed	
Loveland Avenue	Curtis Avenue	Seven Mile Road	Completed	
Loveland Avenue	Five Mile Road	Rayburn Avenue	August 17	September 23
Mayfield Avenue	Five Mile Road	Rayburn Avenue	August 17	September 23
Paderewski Avenue	Jamison Avenue	Five Mile Road	Completed	
Pembroke Avenue	Sunset Avenue	Milburn Avenue	Completed	
Pickford Avenue	Shadyside	Dead End to East	Completed	
Shadyside Avenue	Five Mile Road	Rayburn Avenue	Eliminated due to Funding for 2019	
Shadyside Avenue	Curtis Road	Seven Mile Road	Completed	
St. Martins Avenue	Sunset Blvd.	Milburn Avenue	Completed	
Sunset Blvd.	Pembroke Avenue	Sunset Avenue	Completed	
Sunset Blvd.	150' N. of Haldane Ave.	End	Completed	
Sunset Blvd.	200' South of Gable	150' N. of Haldane Ave.	Completed	
Westmore Avenue	Roycroft Avenue	Rayburn Avenue	August 17	September 23
Woodring Avenue	Roycroft Avenue	Rayburn Avenue	August 17	September 23
Woodring Avenue	170' N. of Five Mie Road	Roycroft Avenue	August 17	September 23

“Rehabilitation” involves milling (grinding) partial depth the existing pavement, crack repairs, curb and gutter repairs and placement of two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.

**Gill Road* “Rehabilitation” involves milling concrete pavement and providing joint repairs before placing 3 ½-inches of placing two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.



**CITY OF LIVONIA
2019 ROAD REPAIR PROGRAM – ASPHALT
PROPOSED CONSTRUCTION SCHEDULE**



July 30, 2019

RECONSTRUCTION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Laurel Park Drive N.	University Park Drive	Newburgh Road	July 29	September 16

“**Reconstruction**” involves complete existing asphalt road removal along the edges only for installation of new 6-inch diameter underdrain along with new 8-inch aggregate base. A total of 6-inches of new asphalt pavement will be constructed after milling the existing surface. The existing concrete curb and gutter will be maintained with deteriorated sections repaired.

CONTACTS:

PROJECT ENGINEER

ORCHARD, HILTZ & MCCLIMENT, INC. (OHM)
Nasrat Nasser – On-Site Inspector (734) 891-2430
Mitch Master – Construction Engineer (734) 466-4431

CONTRACTOR

Nagle Paving Main Office: (248) 553-0600

CITY OF LIVONIA (EMERGENCIES ONLY)

(734) 466-2571 M-F from 8:30 AM to 5:00 PM

NOTE: City Offices will be closed on the following dates:
Monday, September 2, 2019 (Labor Day)